

Project Update

This week crews worked to transfer businesses and residences over to the temporary water system. Connections to the existing water main at each end of the project limits have been made to accommodate the removal of the old water system without further interruption of service to users outside the project area. The contractor will be delivering the mobile concrete crusher to the site later this week to recycle the old concrete road pavement. The crusher unit will remain in the roadway of Stinson Blvd and be used to create the aggregate bedding for the new roadway. The crushing operation is anticipated to take place next week during the hours of 9am–5pm.

Additional detour signage has been installed and temporary driveway accesses have been constructed. Temporary “No Parking” signs will be installed along the east side of McKinley St between 39th Ave NE and 40th Ave NE for the duration of the project to improve safety along the detour route.

CenterPoint Energy is nearly complete with the replacement of their 8-inch high-pressure gas main at the intersection of Stinson Blvd and Silver Ln. CenterPoint Energy is anticipated to continue replacement of their gas main along the east side of Stinson Blvd from Silver Lane to 38th Ave NE throughout next week.

Sanitary sewer, water main and storm sewer replacement within the intersection of Stinson Blvd and Silver Ln will begin on Monday, April 25. A second utility crew will be brought in next week to begin replacement of the Columbia Heights water main and sanitary sewer force main. Utility replacement along Stinson Blvd from Silver Ln to 39th Ave NE is anticipated to continue for the next two weeks, weather permitting.

If you have any questions or concerns, please don't hesitate to contact the project manager, Justin Messner, at (612)388-9652.