

Project Update

Due to the inclement weather, the contractor was unable to continue utility installations as anticipated. The Contractor's top priority was to maintain access to local businesses and residents throughout the week. Storm sewer installation at the intersection of Stinson Blvd and Silver Ln has been postponed this week to avoid excavating the intersection and exposing the subgrade to storm water. The Contractor will continue sanitary sewer and water main installation south of 39th Ave throughout next week and begin storm sewer installations at the intersection of Stinson Blvd and Silver Ln. The storm sewer installations and excavation and grading of the roadway is anticipated to be completed by the end of the week (weather permitting).

CenterPoint Energy has completed all gas main and service replacements.

If you have any questions or concerns please don't hesitate to contact the project manager, Justin Messner, at (612)388-9652.