

## **Project Update**

Due to the inclement weather, the Contractor was unable to continue storm sewer installations as anticipated. Installation of the storm sewer south of 39<sup>th</sup> Ave has been postponed this week to avoid excavating the roadway and exposing the subgrade to storm water. The Contractor's top priority this week was to re-open the intersections of Stinson Blvd and Silver Lane and Stinson Blvd and 40<sup>th</sup> Ave to traffic. The intersection of Stinson Blvd and Silver Lane was re-opened to traffic Monday, May 23<sup>rd</sup> and the intersection of Stinson Blvd and 40<sup>th</sup> Ave was re-opened to traffic Tuesday, May 24<sup>th</sup>.

The Contractor was able to continue water main installation along the east side south of 39<sup>th</sup> Ave this week and will continue installation throughout next week. The Contractor is anticipated to have all properties along the west side on temporary water mid next week and continue water main installation along the west side throughout the week. The Contractor will also continue storm sewer installations south of 39<sup>th</sup> Ave and continue excavation and grading of the roadway next week. This will include installation of the draitile, sand and class 5 south of 40<sup>th</sup> Avenue.

**There will be no construction activity on May 30, 2016 in observance of Memorial Day.**

If you have any questions or concerns, please don't hesitate to contact the project manager, Justin Messner, at (612)388-9652.