

Project Update

The Contractor has completed tunneling the new watermain beneath the railroad and intends to install the remaining utilities this week. The Contractor is anticipating constructing the roadway including installation of concrete curb and gutter between 37th Ave and 37th Pl next week, ***weather permitting***.

Xcel Energy has begun installation of the decorative lighting along Stinson Blvd from 37th Ave to Silver La this week and is anticipated to have all fixtures installed next week.

The following is an anticipated schedule of upcoming construction activities:

August 22 - 26

- Prepare road base and install drain tile between 37th Ave and 37th Pl.
- Xcel to finish installation of decorative lighting along Stinson Blvd from 37th Ave to Silver La.
- Install concrete curb and gutter between 37th Ave and 37th Pl.

August 29 - September 2

- Pave road between 37th Ave and 37th Pl.
- Pavement markings and lane striping on Stinson Blvd from 37th Ave to Silver La.

September 5 - 15

- Place topsoil and seed
- Project Clean up

If you have any questions or concerns, please don't hesitate to contact the project manager, Justin Messner, at (612)388-9652.